

Proof of Work

Cooling-water pump rehabilitation

A reviewable summary generated from Mutqan operational records

WO-2026-0147

Completed

Record basis

Verified closure data with current reference fields

Generated at

24 Aug 2026, 12:05

Work summary

Work order number	WO-2026-0147
Status	Completed
Priority	High
Issue type	Mechanical
Reported at	24 Aug 2026, 08:10
Started at	24 Aug 2026, 09:00
Closed at	24 Aug 2026, 12:00

Location and asset

Building	Utilities Building
Floor	Ground floor
Room	Pump room
Asset	Cooling Water Pump 03
Asset code	CHWP-03
Assigned technician	Fahad Alqahtani
Team	Mechanical Team

Work description

Resolve excessive vibration, replace the mechanical seal, realign the assembly, and test it under load.

Execution and review

Technician notes Isolated the equipment, verified zero energy, replaced the seal, and laser-aligned the assembly. The loaded test completed without leakage and within the vibration limit.	Supervisor notes Isolation and field-test results reviewed.
Engineer notes Final readings are operationally acceptable.	Closure notes Equipment returned to service.
Reporter Salman Aldosari	Closed by Abdullah Alharbi

Visual evidence

Reporter photo	Not recorded	Before execution	1
After execution	2		

Operational trail

Date	Operation	Performed by	Details
24 Aug 2026, 08:30	Governance decision	Abdullah Alharbi	Execution route approved Reason: High priority with partial outage
24 Aug 2026, 11:35	Maintenance	Fahad Alqahtani	Repair and testing completed
24 Aug 2026, 12:00	Status change	Abdullah Alharbi	Work order closed