

Title	Cooling-water pump rehabilitation	Work order number	WO-2026-0147
Issue type	Mechanical	Priority	High
Status	Completed	Location and asset	Utilities Building › Ground floor › Pump room
Asset	Cooling Water Pump 03	Asset code	CHWP-03
Team	Mechanical Team	Assigned technician	Fahad Alqahtani
Reporter	Salman Aldosari	Closed by	Abdullah Alharbi
Reported at	24 Aug 2026, 08:10	Closed at	24 Aug 2026, 12:00
Record basis	Verified closure data with current reference fields	Generated at	24 Aug 2026, 19:35

Work description

Resolve excessive vibration, replace the mechanical seal, realign the assembly, and test it under load.

Execution and review

Technician notes	Isolated the equipment, verified zero energy, replaced the seal, and laser-aligned the assembly. The loaded test completed without leakage and within the vibration limit.
Supervisor notes	Isolation and field-test results reviewed.
Engineer notes	Final readings are operationally acceptable.
Closure notes	Equipment returned to service.

Proof of Work

WO-2026-0147

Evidence and operational trail appendix

Work order number	WO-2026-0147	Organization	Mutqan Facility Services
Closed at	24 Aug 2026, 12:00	Record basis	Verified closure data with current reference fields

Visual evidence

Evidence type	Recorded	Embedded in PDF	PDF status
Reporter photo	0	0	Not recorded
Before execution	1	0	Excluded by tenant setting
After execution	2	0	Excluded by tenant setting

Operational trail

Date	Operation	Performed by	Details
24 Aug 2026, 08:30	Governance decision	Abdullah Alharbi	Execution route approved Reason: High priority with partial outage
24 Aug 2026, 11:35	Maintenance	Fahad Alqahtani	Repair and testing completed
24 Aug 2026, 12:00	Status change	Abdullah Alharbi	Work order closed